

Update as of August 6, 2015

REGION	RPC	YEAR FUNDED	BENEFICIARIES/FA RMR ORGANIZATION	UPDATE	REMARKS	REMARKS	REMARKS	REMARKS
				(as of May 21, 2015)	(as of May 21, 2015)	as of June 18, 2015	as of July 9, 2015	as of Aug. 6, 2015
	RPC I	2012	Chrislam Communal Irrigators Association Inc.	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	0%
				other component: (if any)				
	RPC I	2012	Lebak-Kalamansig Federation of Irrigators Association Inc.,	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	70% accomplished; 3 Phase line already installed, waiting for the transformer
				other component: (if any)				
	RPC I	2012	Alamada P4MP Municipal federation of Farmers Assn., Inc.	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	50% accomplished; on going installation of 3 Phase line
				other component: (if any)				
	RPC I	2012	Midpapan-Balogo Communal Irrigators Association	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				Dryer:				
				3 phase/gen set:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				other component: (if any)	TESTED & OPERATIONAL	TESTED & OPERATIONAL	TESTED & OPERATIONAL	TESTED & OPERATIONAL
RPC I	2013	Pangi Multi-Purpose Cooperative, Maitum, Sarangani	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished	
			rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished	
			Dryer:					
			3 phase/gen set:	0%	0%	0%	90% accomplished; on going installation of wiring from 3 Phase line to the RPC building	
			other component: (if any)					
				warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished

REGION	RPC	YEAR FUNDED	BENEFICIARIES/FA RMR ORGANIZATION	UPDATE	REMARKS	REMARKS	REMARKS	REMARKS
				(as of May 21, 2015)	(as of May 21, 2015)	as of June 18, 2015	as of July 9, 2015	as of Aug. 6, 2015
Region XII	RPC I	2013	Bulacan Irrigators Assn.	rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				Dryer:				
				3 phase/gen set:	0%	0%	0%	already funded by LGU for the counterpart of 3 Phase line
				other component: (if any)				
	RPC I	2013	Central Tayugo MPC	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	0%
	RPC I	2013	Pendo Descendants FA	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	0%
	RPC I	2013	Lambayong Grains MPC	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				Dryer:				
				3 phase/gen set:	0%	0%	0%	0%
	RPC I	2013	Surallah-Banga Communal Irrigators Association	rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				Dryer:				
				3 phase/gen set:	0%	0%	0%	0%
	RPC I	2014	Columbio Peoples Multi Purpose Cooperative	warehouse:	ongoing, with 70% accomplishment	ongoing, with 83% accomplishment	ongoing, with 90.27% accomplishment	100% accomplished
				rice mill:	machineries delivered	machineries delivered	installation of machineries on going (50% accomplished)	installation of machineries on going (80% accomplished)
				dryer:				
				3 phase/gen set:				70% accomplished; 3 Phase line already installed, waiting for the transformer

REGION	RPC	YEAR FUNDED	BENEFICIARIES/FARMER ORGANIZATION	UPDATE	REMARKS	REMARKS	REMARKS	REMARKS
				(as of May 21, 2015)	(as of May 21, 2015)	as of June 18, 2015	as of July 9, 2015	as of Aug. 6, 2015
				other component: (if any)				
	RPC I	2014	BINTIKU Multi Purpose Agricultural Cooperative	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	ongoing installation, with 90% accomplished	ongoing installation, with 90% accomplished	ongoing installation, with 90% accomplished	ongoing installation, with 90% accomplished
				dryer:				
				3 phase/gen set:	0%	0%	0%	0%
				other component: (if any)				
	RPC I	2014	South Cotabato Agricultural Federation Inc.	warehouse:	on-going, with 83% accomplished	on-going, with 83% accomplished	on-going, with 90.27% accomplished	100% accomplished
				rice mill:	on-going installation of machineries, with 80% accomplishment	on-going installation of machineries, with 80% accomplishment	on-going installation of machineries, with 80% accomplishment	on-going installation of machineries, with 80% accomplishment
				dryer:				
				3 phase/gen set:	0%	0%	0%	0%
				other component: (if any)				
	RPC I	2014	Narang-ay ti Amianan Irrigators Association	warehouse:	ongoing, with 80% accomplished	ongoing, with 80% accomplished	ongoing, with 90.27% accomplished	100% accomplished
				rice mill:	on-going installation of machineries, with 65% accomplishment	on-going installation of machineries, with 65% accomplishment	on-going installation of machineries, with 80% accomplishment	on-going installation of machineries, with 80% accomplishment
				dryer:				
				3 phase/gen set:				70% accomplished; 3 Phase line already installed, waiting for the transformer
				other component: (if any)				
	RPC I	2014	Malibatuan Farmers Irrigators Association, Inc.	warehouse:	95% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	95% Accomplished	100% Accomplished	100% Accomplished	100% Accomplished
				dryer:				
				3 phase/gen set:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				other component: (if any)	TESTED	TESTED	TESTED	TESTED
	RPC II	2012	Midsayap-Pigcawayan-Libungan-Kabuntalan (MPLK) Federation of Irrigators Association	warehouse:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				rice mill:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				Dryer:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				3 phase/gen set:	100% accomplished	100% accomplished	100% accomplished	100% accomplished
				other component: (if any)	COMPLETED & TESTED	COMPLETED & TESTED	COMPLETED & TESTED	COMPLETED & TESTED
	RPC II	2013	MASBAKAS Irrigators Association Inc.	warehouse:	ongoing,with 70% accomplishment	ongoing,with 80% accomplishment	ongoing,with 80% accomplishment	100% accomplished
				rice mill:	0%	delivered on site/ for installation	delivered on site/ for installation	on-going installation of machineries, with 70% accomplishment
				dryer:	0%	delivered on site/ for installation	delivered on site/ for installation	on-going installation of machineries, with 70% accomplishment
				3 phase/gen set:	0%	0%	0%	0%

REGION	RPC	YEAR FUNDED	BENEFICIARIES/FARMER ORGANIZATION	UPDATE	REMARKS	REMARKS	REMARKS	REMARKS
				(as of May 21, 2015)	(as of May 21, 2015)	as of June 18, 2015	as of July 9, 2015	as of Aug. 6, 2015
				other component: (if any)				
	RPC II	2014	BNBL Irrigators Association	warehouse:	ongoing, with 43% accomplishment	ongoing, with 43% accomplishment	ongoing, with 70.09% accomplishment	ongoing, with 80% accomplishment
rice mill:				0%	delivered on site/ for installation	on-going installation of machineries, with 40% accomplishment	on-going installation of machineries, with 65% accomplishment	
dryer:				0%	delivered on site/ for installation	delivered on site/ for installation	on-going installation of machineries, with 65% accomplishment	
3 phase/gen set:				0%	0%	0%	0%	
other component: (if any)								
	RPC III	2011	FIRMUS FARM SERVICE PROVIDER	warehouse:	100%accomplished	100%accomplished	100%accomplished	100%accomplished
rice mill:				100%accomplished	100%accomplished	100%accomplished	100%accomplished	
Dryer:				100%accomplished	100%accomplished	100%accomplished	100%accomplished	
3 phase/gen set:				100%accomplished	100%accomplished	100%accomplished	100%accomplished	
other component: (if any)				OPERATIONAL	OPERATIONAL	OPERATIONAL	OPERATIONAL	

Submitted by:

RAY H. EMBAJADOR
Agri Pinoy Rice Focal Person